

**ENGINEERING & INFRASTRUCTURE SERVICES**

**ATTACHMENT A**

**CAPITAL WORKS REPORT - DEC 2016,  
JAN 2017 & FEB 2017**

**ORDINARY MEETING**

**22 FEBRUARY 2017**

MIDCOAST COUNCIL CAPITAL WORKS PROGRAM - MONTHLY REPORT correct as at 6 February 2017

	PROJECT NAME	LOCATION	DESCRIPTION	DELIVERY METHOD	COMMENTS
Projects Completed Last Month DECEMBER 2016	<b>GLOUCESTER DEPOT</b>				
	Nil				
	<b>TUNCURRY DEPOT</b>				
	Bombah Point Road Segment 40-60	Bombah Point Road, east of Bulahdelah	Work to construct and bitumen seal gravel road sections of Bombah Point Road (segment 40 and 50) and rehabilitate a section of failed sealed pavement (segment 60).	Day Labour / Sub-contractor	Segment 40 and 60 of this work are funded through Roads to Recovery. Works was completed improving access for the local resident and visitors over the christmas holiday period.
	Dorney's Bridge Replacement	Markwell Road, Markwell	Replacement of a timber bridge in poor condition with a new concrete structure.	Contract - Civilbuild (Design & Construct)	Concrete bridge constructed.
	Reseal Program	Seal Rocks - Kinka Rd, Seal Rocks Road and Thomas Rd Sweet Pea Rd, Tarbuck Park Rd & Burraneer Rd	Resealing of pavement after patching.	Sealing - Contractors & Heavy Patching completed by Day Labour	This is part of Councils ongoing management of the road network
	Marine Drive Reconstruction	Marine Drive, Tea Gardens between Charles St and Myall St.	Reconstruct road and construct kerb and gutter. Includes providing an additional traffic lane to allow two way traffic adjacent to the pool. Road will be surfaced with asphalt.	Day Labour	New Kerb & Gutter work completed
	Macwood Road Reconstruction	Macwood Road, Smiths Lake	Reconstruct road and repair sections of kerb and gutter.	Day Labour / Sub Contractor	Drainage works complete
	<b>TAREE DEPOT</b>				
	Footpath Renewal Program	Beach St Harrington, Commerce St Taree, Cornwall St Taree, Primrose St Wingham.	Replace uneven and broken footpath segments.	Day Labour / Sub-contract	Footpath renewal program funded by general revenue.
	Reseal Program	Bulga Rd Marlee, Florence St Taree, Kanangra Drv Taree	Minor heavy patching and reseal completed for these roads.	Sub-contract	Reseal program funded by general revenue.
	The Bucketts Way Reconstruction - Tinonee	Stage 2 - Landfill to Manchester St, Tinonee	Road reconstruction and drainage improvement. Works has reached practical completion. Final seal and linemarking planned for Feb.	Contract - St Hillier	This project is being constructed under Council's Local Roads Reconstruction Program and funded by a Federal Grant for upgrade of The Bucketts Way.

	PROJECT NAME	LOCATION	DESCRIPTION	DELIVERY METHOD	COMMENTS
Projects in Progress or to Commence this Month JANUARY 2017	<b>GLOUCESTER DEPOT</b>				
	The Bucketts Way Project #86	Between Gangat Rural Fire Station & Merewether Road (2.5Km)	Federally funded (100%) project. Construction to enhanced SMEC design.	Day Labour / Sub-contract	Pavement completed. Sealing, safety fence and linemarking of final 950m to follow in February.
	Scone Road Seal Extension	3.5km from end of seal at Mud Hut Road intersection to Jems Creek Bridge	Funded by Roads To Recovery Program. Works include pavement construction, reshape, pipe extensions and sealing works.	Day Labour / Sub-contract	Part of final Seal Extension Program of 9.1kms with a total project cost of \$1.3M.
	SRV - Bundook Road Stabilised Patch and Reseal	First 2.0km of Bundook Road from the intersection of The Bucketts Way (East).	Funded by the SRV. Works include shoulder clearing and maintenance, guardrail installation, stabilised patching and sealing works.	Day Labour / Sub-contract	Reseal preparation works completed, guardrail and sealing outstanding.
	SRV - Geales Bridge Deck Replacement	Geales Bridge (Dilgry River) is 38.7 km from Gloucester heading towards Scone (105.2 km from Scone) along Scone Road.	Funded by the SRV. Works include replacing the existing timber deck with a composite steel/concrete deck on existing concrete piers and abutments.	Day Labour / Sub-contract	Planning and development complete, demolition/dismantling of existing structure to commence.
	SRV - Intersection of Boundary St and Philip St Reconstruction	Intersection of Boundary Street and Philip Street	Funded by the SRV. Works include shoulder clearing and drainage improvement works, overlay and sealing works.	Day Labour / Sub-contract	Planning, development and testing complete.
	<b>TUNCURRY DEPOT</b>				
	Limekilns Road Rehabilitation	Limekiln Rd, Tea Gardens	Reconstruction of a section of road. The remaining section will be patched and resealed including reconstructing the road shoulders.	Day Labour	The eastern end of the road will be stabilised. The western end will be heavy patched and resealed. This work will include the full length of the road from Hough St to Bayview Rd.
	Cooma St, Tea Gardens	Tea Gardens	Construction of a previously unsealed road and providing a sealed surface.	Day Labour	As per a comitment to residents last year Cooma St will be sealed. This will improve access for residents and provide improved access to the Myall River
	Reseal Program	North Arm Cove - Gooreengi Rd, Karuah - Tarean Road, Bulahdelah - Wootton Way	Resealing of pavement after patching.	Sealing - Contractors & Heavy Patching completed by Day Labour	This is part of Councils ongoing management of the road network.
	Wharf St Reconstruction	Wharf St, Nabic	Road will be reconstructed and sealed	Day Labour	Improvements to roadside drainage has been finalised.
	Gloucester Ave	Stroud	Gloucester Avenue will be rehabilitated and sealed with a bitumen two coat seal	Day Labour	Improved road surface and dust reduction in an urban area. Drainage has also been improved.
	Dorney's Bridge Approaches	Markwell Road, Markwell	Replacement of a timber bridge in poor condition with a new concrete structure.	Day Labour	Approaches to the new concrete bridge are being constructed. This will include provision of guardrail on the approaches. Works to be finalised in February.
	<b>TAREE DEPOT</b>				
	Comboyne Rd Rehabilitation	Property no 1059 to Homewood Rd	Minor Heavy Patching , minor drainage improvements and reseal with 10mm PMB.	Day Labour	Funding through R2R.Heavy patching complete. Reseal required.
	Abdoos Bridge Replacement	Comboyne Rd	Replace existing timber bridge with concrete box culvert.	Day Labour	This project is a part of Councils Bridge renewal Program. Bridge construction is now complete and approaches constructed. Primer seal due in February with final seal due after that.
	Upper Lansdowne Rd Rehabilitation	Lansdowne Rd to Ch 3km	Minor heavy patching, drainage improvement and 10mm re-seal.	Day Labour	Funding through R2R. Due for completion at end of January.
	Killawarra Bridge Approach	Gloucester Rd between Wingham and Burrel Creek.	Reconstruct the approach to the southern abutment.	Contract - St Hillier	This is an RMS bridge. Funding from reserves with a request to RMS for financial support. Road closure from 8-Feb for 3 weeks.

	PROJECT NAME	LOCATION	DESCRIPTION	DELIVERY METHOD	COMMENTS
Projects to Commence next Month  FEBRUARY 2017	<b>GLOUCESTER DEPOT</b>				
	The Bucketts Way Project #84	Part of Project #84 (Stratford Bridge Approaches - approx 800m)	Federally funded (100%) project. Construction to enhanced SMEC design, including drainage layer, new pavement, sealing & replacement of safety fence. Reconstruction of both approaches to Stratford Bridge commenced.	Day Labour / Sub-contract	For completion in March
	Gloucester Tops Road Seal Extension	1.4km from end of seal to RFS shed	Funded by Roads To Recovery Program. Works include pavement construction, reshape, pipe extensions and sealing works.	Day Labour / Sub-contract	Part of final Seal Extension Program of 9.1kms with a total project cost of \$1.3M.
	<b>TUNCURRY DEPOT</b>				
	North Tuncurry Regional Sports Complex	Beach Street, Tuncurry	Clearing and earthworks for the expansion of the sporting fields on the western side of the touch football fields and eastern side of the rugby union field.	Day Labour	State Government funding through the Forster-Tuncurry Touch Association has been provided for the works. Additional funding in the future is required to develop the expansion further.
	Macwood Road Reconstruction	Macwood Road, Smiths Lake	Reconstruct road and repair sections of kerb and gutter.	Day Labour / Sub Contractor	Construct new road pavement
	Reseal Program	Forster - Victor Ave, Elizabeth Pde, Gleneon Dr, Murray Ave, Wyuna Pl, Tea Tree Rd, Discovery Dr, Guy Ave and Victoria Pl	Resealing of pavement after patching.	Sealing - Contractors & Heavy Patching completed by Day Labour	This is part of Councils ongoing management of the road network
	Marine Drive Reconstruction	Marine Drive, Tea Gardens between Charles St and Myall St.	Reconstruct road and construct kerb and gutter. Includes providing an additional traffic lane to allow two way traffic adjacent to the pool. Road will be surfaced with asphalt.	Day Labour	Road reconstruction will commence.
	<b>TAREE DEPOT</b>				
	Diamond Beach Rd Reconstruction	Blackhead Rd to roundabout at Diamond Drive, Hallidays Point	Full pavement reconstruction including widening and drainage improvement.	Contract - Ditchfield	Contractor is now on site. Works expected to take 6 months.
	Comboyne Rd Reconstruction	Plantation Lane to Moorall Creek Rd, Cedar Party	Road reconstruction and drainage improvement. Culvert to be repaired.	Day Labour	Construction to commence in February.
	Combined St /Dennes St - Wingham	Combined St and Dennes St - from Wynter St to Farquhar St, Wingham	Pavement rehabilitation and resurfacing.	Day Labour	Construction to commence in February.